



December 1, 2023

**Subject: EMWD Project Update – Perris North, Phase II Pipeline Project**

Dear Neighbor:

On behalf of Eastern Municipal Water District (EMWD), we would like to provide you with an update about on-going construction activities near your residence in Moreno Valley.

- **Background:** Earlier this year, EMWD began construction work on Phase II of the Perris North Pipeline Project (Project) primarily along **Kitching Street, and covering a portion of Bay Avenue, Gentian Avenue, Patricia Street, Santiago Drive, Los Cabos Drive and Iris Avenue.** This work is part of a three-phase pipeline project that will connect to groundwater wells in the southern portion of Moreno Valley as part of the Perris North Groundwater Program (Program). The purpose of this Program is to provide long-term water quality and supply benefits to the region.
- **Progress To-Date:** The Project is approximately **45% complete**. Crews have successfully installed pipeline throughout nearly half of the project alignment, primarily on Kitching Street up to John F. Kennedy Drive, with full traffic control set-up in place. The work also includes testing of the pipeline and ensuring that roads are restored to a drivable state after each workday.
- **Upcoming Project Activities:** In the coming weeks, crews will continue work along Kitching Street between Cactus Avenue and Gentian Avenue.
  - Crews will be finishing up work along Kitching Street prior to moving to work along Iris Avenue and Los Cabos Drive. Work on Iris Avenue and Los Cabos Drive for this project is anticipated to begin between late-January and late-February 2024.
    - Full traffic control will be in place, with access to Victoriano Elementary and to the residential area staying open.
    - No water interruption is expected.
    - **Please be advised that the schedule and sequence of project activities may be subject to change depending on weather conditions.**

Board of Directors

Philip E. Paule, *President*   Stephen J. Corona, *Vice President*   Jeff Armstrong   Randy A. Record   David J. Slawson

2270 Trumble Road • P.O. Box 8300 • Perris, CA 92572-8300

T 951.928.3777 • F 951.928.6177   [www.emwd.org](http://www.emwd.org)

In addition to this Project, EMWD has active construction on other large projects in the City of Moreno Valley. One project in particular, will be occurring along Iris Avenue and Los Cabos Drive, in the near future. To learn more, please visit: [www.emwd.org/moreno-valley-projects](http://www.emwd.org/moreno-valley-projects).

Traffic control measures will be in place, as approved by the City of Moreno Valley, including flag operators to help direct traffic in the construction zones. EMWD asks that motorists please use extra caution for the safety of our work crews and the surrounding community.

The estimated completion date for the Project is Spring 2024. EMWD is working closely with the City of Moreno Valley and surrounding stakeholders to keep community impacts to a minimum. Crews will perform final paving upon completion the Project.

EMWD appreciates your patience and understanding as we work to complete this important Project. As part of our commitment to our customers, EMWD will keep you updated on the status of this work. You may visit [www.emwd.org/perrisnorth](http://www.emwd.org/perrisnorth) to learn more.

If you have any questions regarding the specifics of the Project, please contact me at 951-928-3777, ext. 4370, or by email at [ramireal@emwd.org](mailto:ramireal@emwd.org).

Sincerely,



Alma Ramirez  
Public Affairs Program Manager

*Si necesita esta carta traducida en Español, por favor llame a (951) 928-3777 ext. 4370 – gracias por su atención.*