

APPENDIX D

Shutdown Schedule

[PAGE LEFT INTENTIONALLY BLANK]

SHUTDOWN COORDINATION TABLE

ITEM NO.	PURPOSE	ESTIMATED DURATION OF SHUTDOWN PER AREA*	CROSS STREET	PIPELINE STATION(S)	HIGH-LINE OR BYPASS REQUIRED?	RELEVANT DRAWINGS AND SPECIFICATIONS SECTION(S)	SUMMER RESTRICTION	CONSTRAINT	REMARKS
1	CONNECTION TO EXISTING 48-INCH	NA	ADAMS AVE, 1300 feet northwest of ELM STREET	9+50	NO	SD-9962 D26231	NO	LIMITED CAPACITY AT TVRWRF TO HOLD WATER DURING SHUTDOWN	HOT TAP - NO DISRUPTION TO CUSTOMER SERVICE ANTICIPATED
2	CONNECTION TO EXISTING 36-INCH	NA	TVRWRF	177+44	NO	D-51242	NO	NONE - EXISTING 36-INCH SHOULD BE EMPTY, CONTRACTOR TO CONFIRM WITH DISTRICT	
3	24-INCH BYPASS	48 HOURS	ZEVO DR AND DIAZ ROAD	101+50 36" 8+80 24"	NO	SD-9958 SD-14826	NO	NEW 36-INCH TVRWRF MUST BE INSTALLED & ACCEPTED FIRST TO ALLOW CUT IN TEE AND ELBOW	Valves at Zevo/Diaz (36"), Winchester/Diaz (36"), and Enterprise (24" @ STA34+00)

* ANY OVERTIME OR INSPECTION DUE TO EXTENDED SHUTDOWN SHALL BE PAID BY CONTRACTOR.
 CONTRACTOR TO PROVIDE DETAILED SHUT DOWN AND CROSS CONNECTION COORDINATION SCHEDULE TO DISTRICT FOR REVIEW AND APPROVAL PRIOR TO START OF ANY WORK

APPROVED: 
 DIRECTOR OF OPERATIONS

APPROVED: 
 DIRECTOR OF MAINTENANCE

[PAGE LEFT INTENTIONALLY BLANK]