

APPENDIX L

SHUTDOWN COORDINATION SCHEDULE

[PAGE LEFT INTENTIONALLY BLANK]

**EASTERN MUNICIPAL WATER DISTRICT
SPECIFICATION NO. 1399W
PAT RD BOOSTER ENGINE REPLACEMENTS**

APPENDIX L

SHUTDOWN COORDINATION SCHEDULE ⁽¹⁾

No.	Shutdown	Purpose	Notice Requirements				Maximum Duration	Remarks
			4 Weeks	2 Weeks	48 Hours	24 Hours		
1	Roof Fans EF-1 & 5, SF-1 & 5	Install new disconnect switches and exhaust fans	X	X	X	X	1 Week	
2	Roof Fans EF-2 & 4, SF-2 & 4	Install new disconnect switches and exhaust fans	X	X	X	X	1 Week	
3	Roof Fans EF-3, SF-3	Install new disconnect switch and exhaust fan	X	X	X	X	1 Week	
4	Transformer (2400V to 480V) & MCC	Install and connect power conductors to/from new ATS	X	X	X	X	8 Hours (2)	Remove power conductors between existing transformer and MCC, and install new power conductors between transformer and ATS, and between ATS and MCC.
5	Existing natural gas engines and exhaust emission systems	Replace with new equipment	X	X	X	X	(3)	Temporary bypass pumping system to be operational prior to shutdown

Notes:

- (1) See Special Conditions and Section 01185 for additional shutdown coordination and construction sequencing requirements.
- (2) Contractor shall work continuously and diligently during the shutdown period to limit the total duration of the shutdown event. Contractor shall not stop work during the shutdown event.
- (3) Temporary bypass pumping system shall be operational throughout the engine and emission system replacement period.

[PAGE LEFT INTENTIONALLY BLANK]